

RAHMA STREET

NORTH OF STATE ROUTE 238

Maintenance Area HIDDEN VALLEY




Supervisor District 1

Project Status Underway

Project Cost \$100,000

Project Description ARDP

Comments



KENWORTHY ROAD

COMBS RD TO CHANDLER HEIGHTS RD

Maintenance Area AJ

Supervisor District 2



Project Status Underway

Project Cost \$4,500,000

Project Description CONSTRUCTION

Comments

Construction began Nov 2023. Will be continued to BY 2024/2025



LOVELAND LANE

KENWORTHY RD TO DUSTIN AVE

Maintenance Area **AJ**



Supervisor District **2**

Project Status **Underway**

Project Cost **\$75,000**

Project Description **CONSTRUCTION;
CONTINGENT ON
ROW DONATIONS**

Comments



SKYLINE DRIVE

CHARBRAY DR TO GANTZEL RD

Maintenance Area SAN TAN

Supervisor District 2



Project Status Pending

Project Cost \$200,000

Project Description DESIGN

Comments

Continued in BY 2024/2025



OCOTILLO ROAD AND SCHNEPF ROAD
SIGNAL

OCOTILLO RD AND
SCHNEPF RD

Maintenance Area



Supervisor District 2

Project Status Underway


Project Cost \$775,000

Project Description TRAFFIC SIGNAL;
DESIGN,
CONSTRUCTION

Comments



PINAL COUNTY



MARTIN ROAD

BEL AIR RD TO CORDONIZ LN

Maintenance Area CG



Supervisor District 3

Project Status Complete

Project Cost \$34,443

Project Description COMPLETED IN 22/23

Comments



PICACHO BOULEVARD

TRAIN TRACK CROSSING TO
PHILLIPS RD

Maintenance Area AZ CITY



Supervisor District 4

Project Status Underway

Project Cost \$250,000

Project Description UNDERWAY FEB 2024

Comments



HUNT HWY, PHASE V

MAGMA ROAD TO FRANKLIN RD

Maintenance Area

Supervisor District 4



Project Status Underway

Project Cost \$718,000

Project Description DESIGN, ROW

Comments

ROW acquisition is underway



MCNAB PARKWAY

VETERANS MEMORIAL BLVD TO 1ST AVE

Maintenance Area ORACLE

Supervisor District 4

Project Status Complete

Project Cost \$357,000



Project Description CONSTRUCTION

Comments

Median Improvements on McNab Pkwy.
Programmed an additional budget year in
2024/2025

FY 2023/2024

Page: 14



MOUNT LEMMON ROAD

DEL RIO RD TO 3C RANCH

Maintenance Area ORACLE

Supervisor District 4



Project Status Pending

Project Cost \$0

Project Description CONSTRUCTION

Comments

Moved to budget year 2024/2025



QUAIL RUN ROAD

DIRT RD TO ORVILLE ST

Maintenance Area SAN TAN

Supervisor District 4



Project Status Underway

Project Cost \$300,000

Project Description CONSTRUCTION

Comments

Underway spring 2024



DIRT ROAD AND QUAIL RUN ROAD

DIRT FROM QUAIL RUN TO DOMENION; QUAIL RUN FROM DIRT TO ORVILLE

Maintenance Area SAN TAN

Supervisor District 4

Project Status

Project Cost \$105,000



Project Description CONSTRUCTION

Comments

Underway spring 2024

FY 2023/2024

Page: 17



16TH AVENUE

VAL VISTA TO MARLOW RD;
WASH CROSSING

Maintenance Area **AJ**

Supervisor District **5**



Project Status **Complete**

Project Cost **\$33,701**

Project Description **STUDY**

Comments

Study will be completed by this budget year



FELIX ROAD

SKYLINE DR TO WASH
NORTH OF ROBERTS RD

Maintenance Area SAN TAN



Supervisor District 5

Project Status Pending

Project Cost \$250,000

Project Description CONSTRUCTION

Comments



PINAL COUNTY

FLORENCE-KELVIN HIGHWAY

ZELLEWEGER RD TO 1 MILE EAST

Maintenance Area RIVERSIDE

Supervisor District 5

Project Status Programmed

Project Cost \$400,000

Project Description CONSTRUCTION

Comments

